

INTERNAL HOUSE LINE INSTALLATION COMPLETION REPORT

Mr/Mrs.....

I certify that internal gas pipeline (house line installation) of my house No.....measuring.....by usingdia.....dia..... G.I pipe as per specifications have been completed as per house line plan issued by the Company vide proposal letter No. dated and tested at a pressure of 10 PSIG for 15 minutes and is found free from leakage to my entire satisfaction. Gas appliances, as per details given below, have also been fitted. I shall not hold **M/S SUI NORTHERN GAS PIPELINES LIMITED** responsible for any leakage (s) and or consequential damages to life or property which may occur due to extreme weather effects, workmanship, wear and tear, man handling of gas pipelines etc. The following appliances have been installed at my premise.

DETAILS OF GAS APPLIANCES

Sr #	Appliances	Specification	Nos
1	Cooking Burner	Single-Double	
	Cooking Range		
2	Space Heating(Room Heater)	Single-Double-Four Plate	
3	Geyser	Gallons 35-40-50-55-60	

Name of the Consumer: -----

CNIC:

(Copy attached)

Signature:.....

Dated:.....

Office use.

Account ID.....Date of Gas SA Start.....